


**TRANSPORTATION AND NATURAL RESOURCES**

 STEVEN M. MANILLA, P.E., COUNTY EXECUTIVE, TNR
 

---

411 West 13th Street  
 Executive Office Building  
 PO Box 1748  
 Austin, Texas 78767  
 Phone: (512) 854-9383  
 Fax: (512) 854-4697

## MEMORANDUM

May 31, 2012

**TO:** Don Ward P.E.  
 Division Director, Road Maintenance & Fleet Services

**THROUGH:** David Greear P.E.,  
 Program Manager, Traffic Control

**FROM:** Howard Herrin and Eddie Jones  
 Road Maintenance Managers

**Subject: Project Updates for McAngus Road, Elroy Road and Kellam Road**

The Road Maintenance Division of TNR is currently working on reconstructing two roads near Circuit of the Americas located in Precinct Four. These roads are:

<b>McAngus Road</b>	Limits	SH 130 to Elroy Road (1.6 miles)
	Start Date	April 16, 2012
	Completion Date	June 15, 2012
	Percent Complete	80%

<b>Elroy Road</b>	Limits	-	FM 812 to Fagerquist Road (1.6 miles)
	Start Date		May 14, 2012
	Completion Date		August 8, 2012
	Percent Complete		10%

Additionally, the Transportation and Natural Resources Department has entered into an agreement for COTA to complete improvements to Kellam Road between Elroy Road and Pearce Lane as follows:

<b>Kellam Road</b>	Limits	Elroy Road to Pearce Lane
	Start Date	Early-August 2012
	Completion Date	Mid November 2012
	Estimated Cost	\$4,100,000

#### Additional information for **McAngus Rd:**

The design for McAngus Road includes site preparation and drainage channelization with culvert replacement and upgrades as necessary. The existing roadway surface will be recycled in-place down to a depth of 8 inches, cement stabilization will be added and then finished with two levels of a chip seal surface treatment. In October a 1 ½" HMAC Overlay will be added to create a smooth finished surface.

McAngus Road is 80% completed at this time. All drainage improvements are completed and the final chip seal surface treatment will be completed by June 15, 2012. Currently the roadway is open to traffic.

#### Additional information for **Elroy Rd:**

The design for Elroy Road includes site preparation and drainage channelization with culvert replacement and upgrades as necessary. The existing roadway surface will be recycled in-place down to a depth of 8 inches. Cement stabilization will be added and then finished with two levels of a chip seal surface treatment. In October a 1 ½" HMAC Overlay will be added to create a smooth finished surface.

Work will start on the southern end of Elroy Road where it intersects with FM812 and will progress northward. Site preparation and ROW vegetation removal was completed May 25<sup>th</sup>. Drainage improvements are scheduled to begin June 4<sup>th</sup> and the recycling of the existing roadway is scheduled to begin soon after. The final chip seal surface treatment will be completed by August 8, 2012.

#### Additional information for **Kellam Road**

The County executed an agreement with COTA wherein they will acquire right-of-way then design and construct improvements to Kellam Road. The improvements will include reconstructing, widening, and extending Kellam between Elroy Road and Pearce Lane. The project is currently under design and construction is anticipated to begin in early August and be completed before the race event in mid-November. Once the improvements are completed the County will purchase the improvements from COTA.

If you have questions, or require additional information, please contact Don Ward or David Greear.

DG: HH/EJ