



Travis County Commissioners Court Agenda Request

Meeting Date: June 26, 2012, 9:00 AM, Voting Session

Prepared By/Phone Number: J. Lee Perry/49724; Marvin Brice, CPPB, Assistant Purchasing Agent

Elected/Appointed Official/Dept. Head: Cyd Grimes

Commissioners Court Sponsor: Judge Biscoe

Agenda Language: Approve Modification No. 11 to Contract No. 4400000074 (HTE 10K00250LP), STR Constructors, for Milton Reimers Ranch Park.

- **Purchasing Recommendation and Comments:** Purchasing concurs with department and recommends approval of requested action. This procurement action meets the compliance requirements as outlined by the statutes.
- The Milton Reimers Ranch Park construction project, a 2,421 acre rural park includes; deceleration lane off of main road, existing park road improvements, development of parking lots, maintenance facility building, restrooms/shower facilities, shade structures, utility improvements, hike/bike and multi-use trails, sidewalks, fencing, park signage, gates and everything related to the infrastructure of the park.
- This Change Order number eleven (11) is for additional erosion control items, adding sidewalks, drinking fountain, spoils haul-off and site restoration. It also includes adjusting the quantities on other miscellaneous items. This change order is in the amount of \$78,460.39, and increases the contract amount from \$5,378,464.19 to 5,456,924.58.
- Change Order number ten (10) for the above contract was for the addition of additional erosion control items, adding deck, ramp and electrical service at a new fee booth. It also included adjusting the quantities on other miscellaneous items. This change order was in the amount of \$130,359.20, and increased the contract amount from \$5,248,104.99 to \$5,378,464.19.

AGENDA REQUEST DEADLINE: All agenda requests and supporting materials must be submitted as a pdf to Cheryl Aker in the County Judge's office, Cheryl.Aker@co.travis.tx.us by **Tuesdays at 5:00 p.m.** for the next week's meeting.

- Change Order number nine (9) for the above contract was for the addition of a Pump Track, increasing roadway quantities, adjusting quantities on a revised water system, as well as for other miscellaneous improvements. This change order was in the amount of \$66,439.94, and increased the contract amount from \$5,181,665.05 to \$5,248,104.99.
- Change Order number eight (8) for the above contract was for the addition of retaining walls, collapsible bollards, directional signs, a primary electrical conduit to Riverview Restroom, relocation of the fee booth (including electrical work), the reduction of quantities regarding various water well related construction items, as well as other miscellaneous improvements . This Change Order increased the contract by \$15,787.23, from \$5,165,877.82 to \$5,181,665.05.
- Change Order number seven (7) for the above contract was for a Riverview restroom with shelter, two pavilions, adding a bay to the rock climber's shelter, painting interior walls, sealing the floors of all restrooms and other miscellaneous improvements. This Change Order increased the contract by \$539,613.36 from \$4,626,264.46 to \$5,165,877.82.
- Change Order number six (6) for the above contract was for realignment and extension of the proposed trail through a scenic overlook area by the Pedernales River, reducing the number of expensive large diameter trees while keeping the smaller caliper trees, providing a better communication network in the maintenance facility with data wires, changing VCT tiles to stained concrete floor, and adding trench drain by the pavilion to divert storm water runoff and keep the area dry. This Change Order increased the contract by \$98,357.81 from \$4,527,906.60 to \$4,626,264.46.
- Change Order number five (5) for the above contract was for additional length of a stone wall for safety improvements and a 500 gallon liquid propane tank. This Change Order increased the contract by \$72,563.00 from \$4,455,343.60 to \$4,527,906.60.
- Change Order number four (4) for the above contract, was for additional park improvement needs, which included park entrance road, relocation of a parking lot, additional footage of multi-use and hike & bike trail, sealed concrete floor for maintenance building, additional electrical services lines, and other miscellaneous items. This Change Order increased the contract by \$388,029.03 from \$4,067,314.57 to

AGENDA REQUEST DEADLINE: All agenda requests and supporting materials must be submitted as a pdf to Cheryl Aker in the County Judge's office, Cheryl.Aker@co.travis.tx.us by Tuesdays at 5:00 p.m. for the next week's meeting.

\$4,455,343.60

- Change Order number three (3) for the above contract, was for adjusting the unit price for the Pedestrian Trail (Item #6) for the addition of clearing and grubbing. This Change Order increased the contract by \$80,052.50 from \$3,987,262.07 to \$4,067,314.57.
- Change Order number two (2) for the above contract, was for additional drilling of the water well pilot hole. This Change Order increased the contract by \$11,890.00 from \$3,975,372.07 to \$3,987,262.07.
- Change Order number one (1) for the above contract, was for drilling a water well pilot hole, provide roadway modifications and adjust quantities for the pedestrian trail. This Change Order increased the contract by \$175,460.89 from \$3,799,911.18 to \$3,975,372.07.
- **Contract Expenditures:** Within the last 12 months \$4,852,413.04 has been spent against this contract/requirement.

- **Contract-Related Information:**
 - Award Amount: \$3,799,911.18
 - Contract Type: Construction
 - Contract Period: Through Completion

- **Contract Modification Information:**
 - Modification Amount: \$78,460.39
 - Modification Type: Construction
 - Modification Period: Through Completion

- **Solicitation-Related Information: N/A**

Solicitations Sent:	Responses Received:
HUB Information:	% HUB Subcontractor:

- **Special Contract Considerations: N/A**
 - Award has been protested; interested parties have been notified.
 - Award is not to the lowest bidder; interested parties have been notified.
 - Comments:

AGENDA REQUEST DEADLINE: All agenda requests and supporting materials must be submitted as a pdf to Cheryl Aker in the County Judge's office, Cheryl.Aker@co.travis.tx.us by Tuesdays at 5:00 p.m. for the next week's meeting.

➤ **Funding Information:**

Funds Reservation in SAP: 3000000166

Funding Center(s): 1490220000

Comments:

AGENDA REQUEST DEADLINE: All agenda requests and supporting materials must be submitted as a pdf to Cheryl Aker in the County Judge's office, Cheryl.Aker@co.travis.tx.us by **Tuesdays at 5:00 p.m.** for the next week's meeting.

TRANSPORTATION AND NATURAL RESOURCES

STEVEN M. MANILLA, P.E., COUNTY EXECUTIVE, TNR



411 West 13th Street
Executive Office Building
PO Box 1748
Austin, Texas 78767
Phone: (512) 854-9383
Fax: (512) 854-4697

June 11, 2012

MEMORANDUM

TO: Cyd Grimes, C.P.M., Purchasing Agent
FROM: Steven M. Manilla, P.E., County Executive, TNR
SUBJECT: Milton Reimers Ranch Park Construction Change Order No. 11
Contract No. 10K000250LP SAP 4400000074

RECEIVED
TRAVIS COUNTY
PURCHASING
OFFICE
2012 JUN 12 PM 3:45

The following information is provided for your use in preparing a request to Commissioners Court for the approval of Construction Change Order No.11 for the Milton Reimer's Ranch Park project. Please contact me at 854-9429 if you have any question or need further information.

Proposed Motion:

Consider and take appropriate action on a request to approve the Construction Change Order No. 11 for the Milton Reimers Ranch Park project in Precinct Three.

Summary and Staff Recommendations:

Milton Reimers Ranch Park is a voter approved bond project. In August 2006, Travis County entered into a Professional Service Agreement with Land Design Partners, Inc. to do the Master Planning and Conservation Development Study for the park. This agreement was modified in November 2007 to include design, bidding, and construction phase services for the recommended park improvements. In August 2010, the construction documents were completed and the construction contract was awarded to STR Constructors, Ltd. through a competitive bidding process. This change order in the amount of \$78,460.39, will increase the construction contract amount from \$5,378,463.07 to \$5,456,923.46. Work added in this Change Order No. 11, includes additional erosion control items, adding sidewalks, drinking fountain, spoils haul off, site restoration, and adjusting quantities on other miscellaneous items.

Budgetary and Fiscal Impact

Funding for this construction contract is from the 2001 and 2005 bond funds and the Urban Outdoor Recreation Grant from the Texas Parks and Wildlife Department. Sources of funding required for this change order is provided in the following:

Funds Reservation # 3000000166
Fund: 4064
Fund Center: 1490220000

TN# 6583

Internal Order: 600017
General Ledger: 521060

Background:

Milton Reimers Ranch Park is a 2,421 acre rural park located at 23610-B Hamilton Pool Road. Proposed improvements for the park consist of a deceleration lane off Hamilton Pool Road, existing park road improvements, five separate parking lots of various sizes, a maintenance facility building, restrooms/shower facilities, and shade structures. Utility improvements include water, sanitary, and electrical components. Amenities include hike, bike, and multi-use trails, sidewalks, site walls (retaining and free standing walls), fencing (decorative and security), native plants (trees, shrubs, grasses), park signage (monument, interpretive, way finding, identification), entrance sign, vehicular gates, and other site amenities. Utility services are to be provided by PEC and SW Bell.

Attachments:

Change Order Form
Change Order Log

CC:

Charles Bergh, Robert Armistead, TNR Parks
Steve Sun, Roger Schuck, TNR Public Works
Cynthia McDonald, Donna Williams-Jones, Tawana Gardner, TNR Financial Services

**TRAVIS COUNTY - TNR
CHANGE ORDER REQUEST FORM
CHANGE ORDER NO.11**

Project Name: Milton Reimers Ranch Park

Contractor: STR Constructors, Ltd

Contract No.: 10K00250LP

Change Order Description:

Add additional sidewalk and erosion control
Add additional drinking fountain and flagstone

This change order is requested for the following reason(s):

BID ITEM NO.	BID ITEM DESCRIPTION	UNIT TYPE	CURRENT CHANGE ORDER QUANTITIES			REVISED CONTRACT QUANTITIES			CURRENT CONTRACT QUANTITIES		
			C.O. QTY	UNIT PRICE(\$)	C.O. AMOUNT	QTY	UNIT PRICE(\$)	NEW AMOUNT	QTY	UNIT PRICE(\$)	PREVIOUS AMOUNT
1	Sidewalk	SF	220.00	5.14	1,130.80	762.00	\$ 5.14	\$ 3,916.68	542	\$ 5.14	\$ 2,785.88
2	Soil Finish Sidewalk	SF	2,442.00	5.16	12,600.72	7,113.00	\$ 5.16	\$ 36,703.08	4,671	\$ 5.16	\$ 24,102.36
48	Seeding native (rdwy)	SF	80,000.00	0.04	3,200.00	909,000.00	\$ 0.04	\$ 36,360.00	829,000	\$ 0.04	\$ 33,160.00
82	Soil blanket (rdwy)	SF	10,000.00	1.40	14,000.00	49,940.00	\$ 1.40	\$ 69,916.00	39,940	\$ 1.40	\$ 55,916.00
208	Haul and level spoils site	LS	1.00	21,434.00	21,434.00	1.00	\$ 21,434.00	\$ 21,434.00	-	\$ -	\$ -
48	Seeding native (spoil site)	SF	261,360.00	0.04	10,454.40	1,170,360.00	\$ 0.04	\$ 46,814.40	909,000	\$ 0.04	\$ 36,360.00
3	Flagstone	SF	800.00	9.82	7,856.00	5,144.00	\$ 9.82	\$ 50,514.08	4,344	\$ 9.82	\$ 42,658.08
26	Drinking Fountain	EA	1.00	7,784.47	7,784.47	4.00	\$ 7,784.47	\$ 31,137.88	3	\$ 7,784.47	\$ 23,353.41
TOTAL					\$ 78,460.39			\$ 296,796.12			\$ 218,335.73


Materials(\$)
Services(\$)
TOT \$78,460.39

NET OVERRUN(UNDERRUN) \$ 78,460.39

TIME Extension: 20 Days

The compensation and/or time extension provided by this Change Order constitutes full and complete satisfaction for all direct and indirect costs, and interest related thereto, which has been or may be incurred in connection with this change to the Contract. By affixing my signature to this Change Order, as the Contractor's duly appointed representative, on behalf of the Contractor I hereby waive any rights to seek additional funds or relief of any nature for any event or circumstance arising from this Change Order.


REQUESTED BY:


Contractor Date 5/18/12


NOTICE to the CONTRACTOR:

This is your authority to proceed with this work at the rates named above.

RECOMMENDED FOR APPROVAL BY:


Project Manager Date 6/11/12

APPROVED:


TNR Executive Manager Date 6/12/12
County Executive TNR


Division Manager Date 6/11/2012

Purchasing Agent Date

Public Works Director Date

County Judge Date